

Gillespie Field Redevelopment Project EIR/EA
PROPOSED SCHEDULE
March 17, 2006

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names
1	Technical Studies	5 days	Fri 3/10/06	Fri 3/17/06		
2	Notice to Proceed	0 days	Fri 3/10/06	Fri 3/10/06		
3	Prepare Subconsultant Contracts	1 wk	Fri 3/10/06	Fri 3/17/06	2	
4	Receive Project Information From County	1 wk	Fri 3/10/06	Fri 3/17/06	2	
5	Air Quality Technical Report	86 days	Fri 3/17/06	Mon 7/17/06		
6	Receive Traffic Study Information	4 ewks	Fri 3/17/06	Fri 4/14/06	4	
7	Prepare 1st Draft Report	2 ewks	Fri 4/14/06	Fri 4/28/06	6	
8	PBS&J QA/QC Review	1 wk	Fri 4/28/06	Fri 5/5/06	7	
9	Submit 1st Draft Report to County	0 ewks	Fri 5/5/06	Fri 5/5/06	8	
10	County (ESU and Airports) Review and Comment	2 ewks	Fri 5/5/06	Fri 5/19/06	9	
11	Prepare 2nd Draft Report	2 ewks	Fri 5/19/06	Fri 6/2/06	10	
12	Submit 2nd Draft Report to County (FAA)	0 days	Fri 6/2/06	Fri 6/2/06	11	
13	FAA Review and Comment	31 edays	Fri 6/2/06	Mon 7/3/06	12	
14	Prepare Final Draft Report	2 ewks	Mon 7/3/06	Mon 7/17/06	13	
15	Submit Final Draft Report to County	0 days	Mon 7/17/06	Mon 7/17/06	14	
16	Biology Technical Report	81 days	Fri 3/17/06	Mon 7/10/06		
17	Prepare 1st Draft Report	5 ewks	Fri 3/17/06	Fri 4/21/06	3	
18	PBS&J QA/QC Review	1 wk	Fri 4/21/06	Fri 4/28/06	17	
19	Submit 1st Draft Report to County	0 ewks	Fri 4/28/06	Fri 4/28/06	18	
20	County (ESU and Airports) Review and Comment	2 ewks	Fri 4/28/06	Fri 5/12/06	19	
21	Prepare 2nd Draft Report	2 ewks	Fri 5/12/06	Fri 5/26/06	20	
22	Submit 2nd Draft Report to County (FAA)	0 days	Fri 5/26/06	Fri 5/26/06	21	
23	FAA Review and Comment	31 edays	Fri 5/26/06	Mon 6/26/06	22	
24	Prepare Final Draft Report	2 ewks	Mon 6/26/06	Mon 7/10/06	23	
25	Submit Final Draft Report to County	0 days	Mon 7/10/06	Mon 7/10/06	24	
26	Cultural Resources Report	81 days	Fri 3/17/06	Mon 7/10/06		
27	Prepare 1st Draft Report	5 ewks	Fri 3/17/06	Fri 4/21/06	3	
28	PBS&J QA/QC Review	1 wk	Fri 4/21/06	Fri 4/28/06	27	
29	Submit 1st Draft Report to County	0 ewks	Fri 4/28/06	Fri 4/28/06	28	
30	County (ESU and Airports) Review and Comment	2 ewks	Fri 4/28/06	Fri 5/12/06	29	
31	Prepare 2nd Draft Report	2 ewks	Fri 5/12/06	Fri 5/26/06	30	
32	Submit 2nd Draft Report to County (FAA)	0 days	Fri 5/26/06	Fri 5/26/06	31	
33	FAA Review and Comment	31 edays	Fri 5/26/06	Mon 6/26/06	32	
34	Prepare Final Draft Report	2 ewks	Mon 6/26/06	Mon 7/10/06	33	
35	Submit Final Draft Report to County	0 days	Mon 7/10/06	Mon 7/10/06	34	
36	Haz Mat, Pollution, Solid Waste	81 days	Fri 3/17/06	Mon 7/10/06		
37	Prepare 1st Draft Report	5 ewks	Fri 3/17/06	Fri 4/21/06	3	
38	PBS&J QA/QC Review	1 wk	Fri 4/21/06	Fri 4/28/06	37	
39	Submit 1st Draft Report to County	0 ewks	Fri 4/28/06	Fri 4/28/06	38	
40	County (ESU and Airports) Review and Comment	2 ewks	Fri 4/28/06	Fri 5/12/06	39	
41	Prepare 2nd Draft Report	2 ewks	Fri 5/12/06	Fri 5/26/06	40	
42	Submit 2nd Draft Report to County (FAA)	0 days	Fri 5/26/06	Fri 5/26/06	41	
43	FAA Review and Comment	31 edays	Fri 5/26/06	Mon 6/26/06	42	
44	Prepare Final Draft Report	2 ewks	Mon 6/26/06	Mon 7/10/06	43	
45	Submit Final Draft Report to County	0 days	Mon 7/10/06	Mon 7/10/06	44	
46	Noise Technical Report	96 days	Fri 3/17/06	Mon 7/31/06		
47	Receive Traffic Study Information	4 ewks	Fri 3/17/06	Fri 4/14/06	4	
48	Prepare 1st Draft Report	4 ewks	Fri 4/14/06	Fri 5/12/06	47	
49	PBS&J QA/QC Review	1 wk	Fri 5/12/06	Fri 5/19/06	48	
50	Submit 1st Draft Report to County	0 ewks	Fri 5/19/06	Fri 5/19/06	49	
51	County (ESU and Airports) Review and Comment	2 ewks	Fri 5/19/06	Fri 6/2/06	50	
52	Prepare 2nd Draft Report	2 ewks	Fri 6/2/06	Fri 6/16/06	51	
53	Submit 2nd Draft Report to County (FAA)	0 days	Fri 6/16/06	Fri 6/16/06	52	
54	FAA Review and Comment	31 edays	Fri 6/16/06	Mon 7/17/06	53	
55	Prepare Final Draft Report	2 ewks	Mon 7/17/06	Mon 7/31/06	54	
56	Submit Final Draft Report to County	0 days	Mon 7/31/06	Mon 7/31/06	55	
57	Socioeco, EJ, and Children's Health Risk	96 days	Fri 3/17/06	Mon 7/31/06	3	
58	Prepare 1st Draft Report	8 ewks	Fri 3/17/06	Fri 5/12/06		
59	PBS&J QA/QC Review	1 wk	Fri 5/12/06	Fri 5/19/06	58	
60	Submit 1st Draft Report to County	0 ewks	Fri 5/19/06	Fri 5/19/06	59	
61	County (ESU and Airports) Review and Comment	2 ewks	Fri 5/19/06	Fri 6/2/06	60	
62	Prepare 2nd Draft Report	2 ewks	Fri 6/2/06	Fri 6/16/06	61	
63	Submit 2nd Draft Report to County (FAA)	0 days	Fri 6/16/06	Fri 6/16/06	62	
64	FAA Review and Comment	31 edays	Fri 6/16/06	Mon 7/17/06	63	
65	Prepare Final Draft Report	2 ewks	Mon 7/17/06	Mon 7/31/06	64	
66	Submit Final Draft Report to County	0 days	Mon 7/31/06	Mon 7/31/06	65	
67	Relocation Impact Memorandum	86 days	Fri 3/17/06	Mon 7/17/06		
68	Prepare 1st Draft Report	6 ewks	Fri 3/17/06	Fri 4/28/06	3	
69	PBS&J QA/QC Review	1 wk	Fri 4/28/06	Fri 5/5/06	68	
70	Submit 1st Draft Report to County	0 ewks	Fri 5/5/06	Fri 5/5/06	69	
71	County (ESU and Airports) Review and Comment	2 ewks	Fri 5/5/06	Fri 5/19/06	70	
72	Prepare 2nd Draft Report	2 ewks	Fri 5/19/06	Fri 6/2/06	71	
73	Submit 2nd Draft Report to County (FAA)	0 days	Fri 6/2/06	Fri 6/2/06	72	
74	FAA Review and Comment	31 edays	Fri 6/2/06	Mon 7/3/06	73	
75	Prepare Final Draft Report	2 ewks	Mon 7/3/06	Mon 7/17/06	74	
76	Submit Final Draft Report to County	0 days	Mon 7/17/06	Mon 7/17/06	75	

Gillespie Field Redevelopment Project EIR/EA
PROPOSED SCHEDULE
 March 17, 2006

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names
77	Traffic Impact Analysis	86 days	Fri 3/17/06	Mon 7/17/06		
78	Prepare 1st Draft Report	6 ewks	Fri 3/17/06	Fri 4/28/06	3	
79	PBS&J QA/QC Review	1 ewk	Fri 4/28/06	Fri 5/5/06	78	
80	Submit 1st Draft Report to County	0 ewks	Fri 5/5/06	Fri 5/5/06	79	
81	County (ESU and Airports) Review and Comment	2 ewks	Fri 5/5/06	Fri 5/19/06	80	
82	Prepare 2nd Draft Report	2 ewks	Fri 5/19/06	Fri 6/2/06	81	
83	Submit 2nd Draft Report to County (FAA)	0 days	Fri 6/2/06	Fri 6/2/06	82	
84	FAA Review and Comment	31 edays	Fri 6/2/06	Mon 7/3/06	83	
85	Prepare Final Draft Report	2 ewks	Mon 7/3/06	Mon 7/17/06	84	
86	Submit Final Draft Report to County	0 days	Mon 7/17/06	Mon 7/17/06	85	
87	Water Quality & Hydrology Report	86 days	Fri 3/17/06	Mon 7/17/06		
88	Prepare 1st Draft Report	6 ewks	Fri 3/17/06	Fri 4/28/06	3	
89	PBS&J QA/QC Review	1 ewk	Fri 4/28/06	Fri 5/5/06	88	
90	Submit 1st Draft Report to County	0 ewks	Fri 5/5/06	Fri 5/5/06	89	
91	County (ESU and Airports) Review and Comment	2 ewks	Fri 5/5/06	Fri 5/19/06	90	
92	Prepare 2nd Draft Report	2 ewks	Fri 5/19/06	Fri 6/2/06	91	
93	Submit 2nd Draft Report to County (FAA)	0 days	Fri 6/2/06	Fri 6/2/06	92	
94	FAA Review and Comment	31 edays	Fri 6/2/06	Mon 7/3/06	93	
95	Prepare Final Draft Report	2 ewks	Mon 7/3/06	Mon 7/17/06	94	
96	Submit Final Draft Report to County	0 days	Mon 7/17/06	Mon 7/17/06	95	
97						
98						
99	EIR/EA	377 days	Tue 2/21/06	Wed 8/1/07		
100	Prepare Draft EIR/EA	159 days	Tue 2/21/06	Fri 9/29/06		
101	ESU and Airports review and comment	15 days	Mon 10/2/06	Fri 10/20/06	100	
102	MJ&S Revise Draft and Submit to ESU	10 days	Mon 10/23/06	Fri 11/3/06	101	
103	DPLU/County Counsel, and FAA Review	31 edays	Fri 11/3/06	Mon 12/4/06	102	
104	MJ&S Revise Draft and Submit to ESU	15 days	Tue 12/5/06	Mon 12/25/06	103	
105	DPLU/County Counsel 2nd review	10 days	Tue 12/26/06	Mon 1/8/07	104	
106	MJ&S Revise Draft and Submit to ESU	10 days	Tue 1/9/07	Mon 1/22/07	105	
107	Public Review of Draft	45 edays	Mon 1/22/07	Thu 3/8/07	106	
108	Review and Respond to Public Comments/Final EIR/EA	21 days	Fri 3/9/07	Fri 4/6/07	107	
109	ESU/Airports/FAA Review	31 edays	Fri 4/6/07	Mon 5/7/07	108	
110	MJ&S Revise Final EIR/EA	21 days	Tue 5/8/07	Tue 6/5/07	109	
111	Prepare Board Letter	31 days	Wed 6/6/07	Wed 7/18/07	110	
112	Board Hearing for Certification	0 days	Wed 7/18/07	Wed 7/18/07	111	
113	FONSI from FAA	10 days	Thu 7/19/07	Wed 8/1/07	112	